

Division of Water Commercial and Government Services Section

89 Kings Hwy Dover, DE 19901 dnrec.delaware.gov

Department of Natural Resources and Environmental Control

> Phone: (302) 739-9946 Fax: (302) 739-8369

INSTRUCTIONS FOR COMPLETING THE PERMIT APPLICATION FOR THE CONSTRUCTION OF WASTEWATER COLLECTION AND CONVEYANCE SYSTEMS

The following items must accompany the application. Please note that incomplete application packages will be returned in their entirety and not reviewed until such time as all required information is received.

- $\mathbf{\Sigma}$ 1. A narrative summary of the intended purpose and design of the proposed facilities.
- One (1) set of final construction plans and specifications, if applicable, signed and sealed by a Delaware-registered Professional Engineer, or a Delaware-registered Professional Land Surveyor for gravity systems only. One (1) electronic copy of final Plans.
- \square 3. One (1) electronic copy of final Plans.
- ☑ 4. The final plans must be drawn to scale showing slopes, inverts, pipe types and sizes, existing and proposed ground surfaces, tops of manholes, water lines, stormwater and stream crossings, encasements shown in plan and profile, and other information if pertinent or requested.
- ☑ 5. For pump/lift stations and force mains, include all calculations and pump/performance curves.
- ✓ 6. A check made payable to the State of Delaware for eight hundred twenty-five dollars (\$825.00), the non-refundable permit review fee. This fee covers the initial review and one follow-up review of any corrections or changes made to address the Division's comments. An additional eight hundred twenty- five dollars (\$825.00) non-refundable review fee must be submitted for resubmission of the plans if changes are made to the project which trigger a complete review of the permit application.
- ☑ 7. Your permit will have a public notice requirement if your system includes force mains or pump/lift stations. Include a check made payable to the State of Delaware for three hundred dollars (\$300.00) for the reimbursement of legal notices if the system has a force main connection or a pump/lift station.
- ☑ Please submit the completed application package, as outlined above, to DE DNREC, Division of Water, Commercial and Government Services Section, 89 Kings Highway, Dover, DE 19901. Please note, a new application, including the review fee, must be submitted if the Division's comments are not addressed or if requested supplemental information is not provided within one (1) year of the comment or request date.
- $\mathbf{\Sigma}$ The following items must be submitted prior to permit issuance:
- ☑ 8. Verification from the appropriate county or municipal planning authority that the project has the proper zoning approval.
 Will be submitted when available.
- 9. A letter from the owner/operator of the wastewater facilities to which the proposed collection and conveyance facilities connect. The letter must include confirmation that the owner/operator has approved the project, that the owner/operator will take responsibility for treating and disposing of the wastewater to be conveyed and that the downstream facilities have the capacity to manage the additional flows without causing or contributing to violations of Delaware's Environmental Protection Act (7 Del. C., Chapter 60) and the regulations promulgated thereafter. This includes, but is not limited to, unauthorized discharges such as overflows at manholes and violations of the treatment system's operating permit (for example, the National Pollutant Discharge Elimination System (NPDES) permit). Will be submitted when available.
 - Visit us on the web at: https://dnrec.alpha.delaware.gov/water/surface-water/

APPLICATION FOR THE CONSTRUCTION OF WASTEWATER COLLECTION AND CONVEYANCE SYSTEMS Application must be complete, typewritten or clearly printed

| Date Application Submitted | 12-18-23 | | | | | | | | |
|---|--|--|---------------|-----------------|--|--|--|--|--|
| | PROJECT | INFORMATION | | | | | | | |
| Project Name and Location/ Address Reese Apartments 8093 South DuPont Highway Felton, DE 19943 | ; | | | | | | | | |
| Tax Parcel Number(s) 07-00-12.000-01-10.01, 07 | 2-00-12.000-01-11.00 | | | | | | | | |
| County Watershed (www.dnrec.delaware.gov/swc/wa/Pages/WatershedAssessment.aspx) | | | | | | | | | |
| 🖾 Kent 🗆 New Castle 🗆 Suss | ex 🛛 🗆 Chesapeake Ba | Chesapeake Bay DE Bay/Estuary I Inland Bays/Atl Ocean Piedmont | | | | | | | |
| Sewer District or Interceptor | Wastewater Treatme | stewater Treatment/Disposal Facility Name | | | | | | | |
| Kent County Sewage Dispose District 1 - Double Run Area | | Kent County Regional Resource Recovery Facility | | | | | | | |
| Anticipated Construction Start Date | Treatment/Disposal | Facility Owner and Operat | ing Permit Nu | mber | | | | | |
| 4/15/24 Kent County Levy Court (DE-002-0338) | | | | | | | | | |
| Please note, construction permits | Please note, construction permits expire three (3) years from the date of permit issuance. | | | | | | | | |
| Are you requesting plan review a | nd comment or WPCC Co | | ice? circle o | | | | | | |
| Design Flow (gallons/day) Peak Factor Basis of Design | | | | | | | | | |
| Average F | ^{Peak} 34,450 | 2.8 | | Kent County DPW | | | | | |
| Description Installation of duplex grinder pump station and force main to serve apartment community | | | | | | | | | |
| | OWNE | R/DEVELOPER | | | | | | | |
| Company Name Reese Associates, LLC | | | | | | | | | |
| Mailing Address 14 Rockford Crossing | | | | | | | | | |
| City Dover | | State DE | Zip | 19901 | | | | | |
| Contact Name Danielle Smith | | | | | | | | | |
| E-Mail Address danielle@carsondevco.com | | | | | | | | | |
| Telephone 302.545.5854 | Cell Fax 302.545.5854 | | | | | | | | |

| ENGINEER | | | | | | | | | |
|---|---------------------|---------------------|------------------|--|---------------|--|---------------|--|--|
| Company Name VanDemark | & Lynch Inc | | | | | | | | |
| Mailing Address | | | | | | | | | |
| 4305 Miller | Road | | | | | | | | |
| City Wilmington | 1 | | | State DE | | Zip 19802 | | | |
| Contact Name Stephen Rosenfeld, P.E. | | | | | | | | | |
| E-Mail Address srosenfeld | @vdleng.com | | | | | | | | |
| Telephone 302.764.76 | 88.378 | 0 | Fax 302.764.4170 | | | | | | |
| GRAVITY SEWER INFORMATION | | | | | | | | | |
| Ownership | Type of Sewer S | ystem | | If Other, list below | | | | | |
| D Public M Private | ☑ Residential | Commercia Commercia | | ustrial D Other? | | | | | |
| Type of Pipe | Length (ft) | Diameter (in) | t Specification | Min. | Slope (ft/ft) | Min. Velocity (ft/sec) | | | |
| PVC SDR-26 | 396 ft | 8 in | | Push-on | .015 | | 2.5 | | |
| | | | | | | | | | |
| | | | | | | | | | |
| Minimum Pipe Cover (ft) | Number of M | anholes | Drop m | manholes provided? | | Maximum Distance Between Manholes (ft) | | | |
| 3.5 1 | | | | 🗹 No | | n/a | | | |
| Minimum ten foot (10') h | orizontal & eightee | n inch (18") | If no | If not, explain provisions to prevent cross-contamination: | | | | | |
| vertical separation from w \square Yes \square No | | n/a | | | | | | | |
| | n and (for avample | stream highry | | nd/or railroad crossings, directional drilling, elevated sewers, etc.) | | | | | |
| Explain any special challe | nges (for example, | stream, nignwa | ay and/or | ranroad crossings, d | irection | al drilling, elevated | sewers, etc.) | | |
| n/a | | | | | | | | | |
| in a | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| Comments | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

| PUMP/LIFT STATION INFORMATION | | | | | | | | | | | | | |
|---|--|-------------------------|-------------------------------|--|--|--------------------------------------|----------------------|-----------------------------------|------------|---------------------|-----------------------------------|--|--|
| Ownership | Type of Wastewater | | | | | | If Other, list below | | | | | | |
| D Public D Private | $\begin{tabular}{ll} \hline \blacksquare \end{tabular} Commercial \begin{tabular}{ll} \Box \end{tabular} Industrial \begin{tabular}{ll} \Box \end{tabular} Other? \end{tabular}$ | | | | | | | | | | | | |
| Pump Station Flows (gallon | | | | | | | Peak Factor | | | | | | |
| Design 34,450 | Average Pea 13,250 | | | | Peak | 34,450 | | | 2.6 | | | | |
| Basis of Design Kent County Department of Public Works | | | | | Pump Type s Grinde | | | | er | | | | |
| Will peak flows be accommodated if largest unit fails?Pump calc's a curves attache | | | and pump Cycle Time (minutes) | | | Wet Well Detention Time (minutes) | | | | | | | |
| \square Yes \square No | ✓ Yes □ N | | | | | | ((| | | | | | |
| Check valves provided on discharge line? | | | | | Gate valves provided on o | | | | n discharg | discharge line? | | | |
| ☑ Yes □ No | | | | | ☑ Yes □ No | | | | | | | | |
| If not, explain alternate proc | edure: | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| Ventilation provided in wet | rovided in wet well? Dry Well? | | | | | Is an alarm system inclu | | | ided? | te source of power? | | | |
| ☑ Yes □ No | $	ilde{\ }$ Yes \Box No \Box Yes \Box No | | | | 'a | D | ☑ Yes □ No | | | 🗹 Yes 🗆 No | | | |
| What other provisions for en | mergency of | perations | s? | | | | | | | | | | |
| Emergency Gener | ator | | | | | | | | | | | | |
| Height of Influent Above Pu | ımp | | | of Effluent Above Pump | | | Friction Loss (ft) | | | | | | |
| (suction head) (ft) (dischar 1 ft | | | | rge head) (ft) 9' | | | 45.3 | | | | | | |
| | | - | | | | | | | | 1 | | | |
| Pump Design Point | Pump Oper | rating Point Static Hea | | | | ad (ft) Total He | | | | | Required Motor Horsepower (hp) | | |
| 25 gpm @ 91' | 25 gpm (| @ 91'(| L' (vsd) 45.7 | | | ' | | 9 | 1' | | 2 hp | | |
| FORCE MAIN INFORMATION | | | | | | | | | | | | | |
| Type of Pipe | | | | | Length (ft) | | | Diameter (in) | | | | | |
| HDPE DR-11 | | | | 1,631' | | | | | 2-inc | | | | |
| Hazen-Williams "C" Design Type of Joints | | | | | 1,333' Velocity Under Design | | | 3-inch Minimum Pipe Cover (ft) | | | | | |
| Factor | | | | | | Conditions (ft/sec) | | | | 4' | | | |
| 140 | Fused2.5 ft/sec4' | | | | | | | | | | | | |
| Air relief valves specified? Clean-outs provided? | | | | | Maximum distance between clean-outs (ft) | | | | | | | | |
| | | | 1,000 ft | | | | | | | | | | |
| Minimum ten foot (10') horizontal & eighteen inch (18'') vertical separation from water lines maintained? | | | | If not, explain provisions to prevent cross-contamination: | | | | | | | | | |
| ☑ Yes □ No | | | | | | | | | | | | | |
| Comments | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |