

NOTE:
 WORK FOR THIS LOCATION TO BE PAID FOR UNDER ITEM
 71035 INSTALLING SANITARY SEWER (FORCE MAIN), PVC, 6"

UTILITY TEST HOLE SCHEDULE						
NO.	UTILITY	STATION	OFFSET	GROUND EL.	COVER	O.D. & MATERIAL
33	TCW	1+74.15	15.75	40.64	3.38	4" METAL
33A	CHESAPEAKE	1+74.33	14.95	40.66	2.70	2" METAL
35	CHESAPEAKE	3+19.05	15.71	40.90	2.03	1" PLASTIC
36	TCW	1+73.16	-34.43	41.57	3.19	10" PLASTIC
37	CHESAPEAKE	1+74.59	-30.29	41.63	4.27	4" METAL
38	CHESAPEAKE	1+27.32	-20.62	40.41	4.24	6" PLASTIC
39	TCW	400+84.70	40.37	42.69	3.20	10" PLASTIC
40	CHESAPEAKE	402+46.89	24.89	40.66	3.26	3" PLASTIC
41	TCW	0+47.44	14.80	40.56	3.08	4" METAL
42	CHESAPEAKE	400+83.79	25.39	42.57	4.19	4" METAL
43	TCW	401+6.84	53.19	42.66	3.04	10" PLASTIC
44	VERIZON	400+83.79	25.39	42.57	2.52	9" CONDUIT
44A	VERIZON	400+83.79	25.39	42.57	2.52	3" BLACK CABLE
45	VERIZON	400+29.64	25.78	42.82	2.47	9" CONDUIT
45A	VERIZON	400+29.64	25.78	42.82	2.47	3" BLACK CABLE
46	CHESAPEAKE	400+29.64	25.78	42.82	2.85	4" METAL
47	TCW	400+26.46	33.25	42.74	3.32	10" PLASTIC
48	VERIZON	399+18.21	24.13	42.68	1.98	9" CONDUIT
48A	VERIZON	399+18.21	24.13	42.68	1.98	3" BLACK CABLE
49	CHESAPEAKE	399+18.67	25.87	42.92	2.67	4" METAL
50	TCW	399+18.27	33.11	43.17	3.60	10" PLASTIC
59A	N/A	402+11.57	-28.81	N/A	N/A	N/A
59B	N/A	402+11.53	-26.40	N/A	N/A	N/A
59C	DELMARVA	402+11.05	-35.95	40.33	3.93	4" CONDUIT
59D	N/A	402+11.09	-20.93	N/A	N/A	N/A
59E	N/A	402+11.25	-18.24	N/A	N/A	N/A
61	TCW	402+20.62	19.48	40.78	5.58	6" PLASTIC
62	CHESAPEAKE	402+40.91	-26.92	40.99	2.01	1" PLASTIC
63	CHESAPEAKE	402+61.92	21.11	40.78	3.26	4" PLASTIC
72	TCW	399+23.52	-16.96	42.81	3.50	3" METAL
73	TCW	399+52.75	-28.62	42.14	3.33	6" PLASTIC
87	TCW	402+30.45	23.25	40.68	6.19	4" METAL
107	TCW	398+1.34	-17.35	42.99	3.35	3" METAL
108	TCW	398+4.47	-27.18	42.36	3.65	6" PLASTIC
128	VERIZON	1+74.51	-25.63	41.47	2.01	7" CONDUIT
128A	VERIZON	2+25.49	-25.63	41.47	2.01	3" BLACK CABLE
131	TCW	402+32.70	-14.80	40.52	2.85	4" METAL
139	CHESAPEAKE	399+80.42	-72.84	42.53	1.99	1" PLASTIC
140	VERIZON	399+78.89	-72.94	42.60	1.73	1" CONDUIT
141	COMCAST	399+98.40	-52.40	42.92	0.95	1.5" CONDUIT
141A	DELMARVA	399+99.08	-51.88	42.93	3.89	3" CONDUIT


PREPARED BY
CENTURY ENGINEERING
 A Kleinfelder Company
 550 BAY ROAD
 DOVER, DE 19901
 (302) 734-9188

ANDREW JAKUBOWICZ
 LICENSED PROFESSIONAL ENGINEER
 NO. 13906
 DELAWARE

RECOMMENDED: *[Signature]* DATE: 2/6/2024

RECOMMENDED BY:
[Signature] DATE: 3/1/2024
 CAMDEN-WYOMING SEWER & WATER AUTHORITY

ADDENDA / REVISIONS



WEST CAMDEN BYPASS

CONTRACT	BRIDGE NO.	N/A
T201709502	DESIGNED BY:	L. HAXTON
COUNTY	CHECKED BY:	J. FREY
KENT		

CAMDEN-WYOMING SEWER AND WATER AUTHORITY SEWER RELOCATION PLAN 6" FORCEMAIN

UT-06
 SECTION: CEN
 SHEET NO.: 256

5-FEB-2024 15:04 p:\delDOT-pw\delDOT-pw\delDOT-pw\01\Documents\01_Active_Projects\DelDOT_Capital_Projects\DelDOT_Capital_400_CADD\420_ROAD\423_SHEET_DWG\UT06_RDSF_T201709502_CEL_CWSWA